ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-೫೬೦ ೦೯೨

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Providing and Upgradation of Park in Telecom layout park Ward no -5
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.6,50,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/AS/32/21-22,07/03/2022
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	BBMP/EE/ELE/YZ/TS/16/21-22,07/03/2022
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ನಕಲು.	–
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Vagdevi Enterprises
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು

ಸಹಾಯಕ/ಕಿರಿಯ ಅಭಿಯಂತರರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಕಛೇರಿಯ ಪರಿಶೀಲನೆ

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ ರೂ.4,46,337 ಗಳು ಗುತ್ತಿಗೆದಾರರಾದ M/s Vagdevi Enterprises ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92

COMPLETION REPORT

1	Name of Work		Providing and Upgradation of Park in Telecom layout park Ward no -5	
2	Sanctioned Estimate		Rs. 6,50,000/-	
3	Head of A/c which is chargeable		P-0973	
4	Entrustment Order No& Date		EE/ELE/YZ/WO/000022/22-23, Dt:28.06.2022	
5	Name of Contractor		M/s Sri Vagdevi Enterprises	
6	c. Time stipulated for d. Completion of Work		180 Days	
7	Date of Commencement	Date of Closing	28.06.2022	24.12.2022
8	b.Delay in execution of work		Not Applicable	
9	Measurement recorded in		M.B No: 2574 /21-22	
			Page No: 257392 TO 257394	
	Actual date of Completion of work		01.12.2022	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on		01.12.2022	
11	Name of the Office/Office in charge of the Work		Executive Engineer(Ele),Yelahanka Zone	
	a) Asst.Eng/Jr.Engineer		Mr.K.N.Babu Reddy	
	b) Asst.Executive Engineer		Mr.K.N.Babu Reddy(Incharge AEE)	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
6,50,000/-	**4,46,337/-**	-/-	**2,03,663/-**	**31.44% (below)**

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

Superindending Engineer (Ele)
BBMP